

# REQUEST FOR INSPECTION

CALL DATE: 8/10/2023 TIME \_\_\_\_\_: \_\_\_\_\_ AM / PM  
 PROPERTY ADDRESS: 300 Tynebridge Ln PERMIT NUMBER: 19910

## INSPECTOR

Bob Baldwin  Jason Bienek  Cary Moran  Jose Gomez  City Engineer u/ HBR Engrin Cole

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Synthetic Turf	Mechanical Final (Wine Room)
Stair Compliance	Electrical T-Pole	Sewer Disconnect
Framing Only	Electrical Cover	Plumbing Water Line
Frame Cover	Electrical Ditch Cover	Plumbing Sewer Line
Poly Seal	Electrical TCI	Plumbing Ground
Insulation	Electrical Reconnect	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Underground	Plumb Gas: House / Pool / Generator
Brick Tie	Pool Electrical Cover	Plumbing Cover
Stucco Lathe	Pool Electrical Final	Plumbing Final
Building Final	Electrical Final	Pool Plumbing Cover
Tree Final	Temporary Drainage	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Partial	Plumbing Pool Final
Driveway Final	Drainage Cover	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Drainage Final	Irrigation Trench / Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Cover / Final	Other/Miscellaneous

CONTRACTOR NAME: Concord Builders

CONTACT PHONE/EMAIL: Shane, willburuy

INSPECTOR COMMENTS: 832 977-7147-

Temp drainage  
Leanne - (281) 382-6758

PASS FAIL

DATE: 8-10-23

TIME: 1:00

INSPECTOR: [Signature]

Re-Inspection Fee Required

- Filter fabric not dug in on South side of lot as shown on Temp. Drainage plan. Inlet protection filter fabric is not correct material.
- Cannot verify pipe under DW as SDR 26, as shown on plan.
- Representative not present to show pump in operation.
- 10" Pipe along SE side of lot should be 8" as shown on Drainage plan sheet C1.0.