

REQUEST FOR INSPECTION

CALL DATE: 12/21/23 TIME 10 : 33 AM / PM

PROPERTY ADDRESS: 11310 Claymore PERMIT NUMBER: 20141

INSPECTOR

Bob Baldwin
 Jason Bienek
 Cary Moran
 Jose Gomez
 City Engineer Gracie Moulton

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Synthetic Turf	Mechanical Final (Wine Room)
Stair Compliance	Electrical T-Pole	Sewer Disconnect
Framing Only	Electrical Cover	Plumbing Water Line
Frame Cover	Electrical Ditch Cover	Plumbing Sewer Line
Poly Seal	Electrical TCI	Plumbing Ground
Insulation	Electrical Reconnect	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Underground	Plumb Gas: House / Pool / Generator
Brick Tie	Pool Electrical Cover	Plumbing Cover
Stucco Lathe	Pool Electrical Final	Plumbing Final
Building Final	Electrical Final	Pool Plumbing Cover
Tree Final	<u>Temporary Drainage</u>	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Partial	Plumbing Pool Final
Driveway Final	Drainage Cover	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Drainage Final	Irrigation Trench / Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Cover / Final	Other/Miscellaneous

CONTRACTOR NAME: Dennis Williams

CONTACT PHONE/EMAIL: # 713.465.7231

INSPECTOR COMMENTS: Dennis Williams + c.o., inc

PASS
 FAIL

DATE: 12/21/23

TIME: 10:33

INSPECTOR: Gracie Moulton

Re-Inspection Fee Required

→ Per drainage plan, inlet protection must be installed around all inlets & filter fabric must be installed around property perimeter. There is currently no SWPP
 → Tg on ~~North~~ side of property looks low.
 ↳ North-East side
 It appears that FL is 0.5 ft below Tg and should be 1 ft (on NE inlets)