

# REQUEST FOR INSPECTION

CALL DATE: 4/27/23 TIME \_\_\_\_\_: \_\_\_\_\_ AM / PM

PROPERTY ADDRESS: 25 Windermere Ln PERMIT NUMBER: #19389

### INSPECTOR

Bob Baldwin 
  Jason Bienek 
  Cary Moran 
  Jose Gomez 
  City Engineer

*Coleman  
HDK  
aw*

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Synthetic Turf	Mechanical Final (Wine Room)
Stair Compliance	Electrical T-Pole	Sewer Disconnect
Framing Only	Electrical Cover	Plumbing Water Line
Frame Cover	Electrical Ditch Cover	Plumbing Sewer Line
Poly Seal	Electrical TCI	Plumbing Ground
Insulation	Electrical Reconnect	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Underground	Plumb Gas: House / Pool / Generator
Brick Tie	Pool Electrical Cover	Plumbing Cover
Stucco Lathe	Pool Electrical Final	Plumbing Final
Building Final	Electrical Final	Pool Plumbing Cover
Tree Final	<u>Temporary Drainage</u>	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Partial	Plumbing Pool Final
Driveway Final	Drainage Cover	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Drainage Final	Irrigation Trench / Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Cover / Final	Other/Miscellaneous

CONTRACTOR NAME: Belinda Orozco

CONTACT PHONE/EMAIL: 281.900.8628

INSPECTOR COMMENTS: Anthony & Sylvan Pools  
temp-pool-drainage

PASS      FAIL

DATE: 4-27-23

TIME: 12:45

INSPECTOR: [Signature]

Re-Inspection Fee Required

- Reinforced E-Flax Fabric Fence  
not placed around area of construction entirely  
nor includes reinforcement or dig-in per detail.

- Many pipes/inlets appear to be placed out  
of alignment or missing. See plans.

- Many cleanouts shown on plan are not placed,  
or placed at incorrect bend. See plans

- Curb cut/repair appears un-reinforced and not  
placed per city standard or detail. - Site not draining

- Recommend providing correspondent onsite for next inspection