

# REQUEST FOR INSPECTION

CALL DATE: 9/18/2022 TIME: \_\_\_\_\_ : \_\_\_\_\_ AM / PM  
 PROPERTY ADDRESS: 1311 Piney Point Circle PERMIT NUMBER: \_\_\_\_\_

## INSPECTION INFORMATION

INSPECTOR:  Bob Baldwin  Jason Bienek  Cary Moran  City Engineer Ann Cooley w/ HPC Award

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Electrical T-Pole	Mechanical Final (Wine Room)
Stair Compliance	Electrical Cover	Sewer Disconnect
Framing Only	Electrical Ditch Cover	Plumbing Water Line
Frame Cover	Electrical TCI	Plumbing Sewer Line
Poly Seal	Electrical Reconnect	Plumbing Ground
Insulation	Pool Electrical Underground	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Cover	Plumbing Gas (GTO- House)
Brick Tie	Pool Electrical Final	Plumbing Cover
Stucco Lathe	Electrical Final	Plumbing Final
Building Final	<u>Temporary Drainage</u>	Pool Plumbing Cover
Irrigation Trench / Tree Final	Drainage Partial	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Cover	Plumbing Pool Final
Driveway Final	Drainage Final	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	Fire Sprinkler Cover	Irrigation Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Final	Other/Miscellaneous

CONTRACTOR NAME: Neal Ryden - w/ 832 8928 PASS FAIL  
 CONTACT PHONE/EMAIL: McCollum Custom Homes DATE: 8-18-22  
 INSPECTOR COMMENTS: temp drainage - TIME: 1:00  
INSPECTOR: Cole Koornick

Missing inlet along W side shown in drainage plan. Filter Fabric Fence must be placed around perimeter of lot and it appears that wire mesh reinforcement is on wrong side of fabric per drainage plan. Appears existing inlet and pipe SW corner at lot not shown in drainage plan. Configuration of drainage system on NE side of lot does not match drainage plan. Beds in drainage system on N and SE side of lot does not match the drainage plan.

Re-Inspection Fee Required