

# REQUEST FOR INSPECTION

CALL DATE: 3/16/23 TIME \_\_\_\_\_ : \_\_\_\_\_ AM / PM

PROPERTY ADDRESS: 11113 Hedwig Ln PERMIT NUMBER: # 19507

### INSPECTOR

Bob Baldwin 
  Jason Bienek 
  Cary Moran 
  Jose Gomez 
  City Engineer

*Cole*  
*at HDR*

Demolition	Generator Concrete Steel Pad	Mechanical Cover
Temporary Tree Protection Fencing	Generator Final - Operative	Mechanical Vent Hood
Pre-Construction Site	Fence Post Hole	Mechanical Grill Seal
Piers	Fence Final	Mechanical Box Seal
Foundation Repair	Pool Stake Out & Pool Doc Box Set Up	Mechanical Air Make Up
Foundation Steel – Survey Verified	Deck Steel / Pool Steel	Mechanical Final
Hurricane Strapping – Exterior Wall	Deck Final / Pool Final	Mechanical Change Out
Wall Board Exterior	Roof Final	Mechanical Cover (Wine Room)
Ridge Height - Verification	Synthetic Turf	Mechanical Final (Wine Room)
Stair Compliance	Electrical T-Pole	Sewer Disconnect
Framing Only	Electrical Cover	Plumbing Water Line
Frame Cover	Electrical Ditch Cover	Plumbing Sewer Line
Poly Seal	Electrical TCI	Plumbing Ground
Insulation	Electrical Reconnect	Plumbing Shower Pan/Wall Board
Wall Board Interior	Pool Electrical Underground	Plumb Gas: House / Pool / Generator
Brick Tie	Pool Electrical Cover	Plumbing Cover
Stucco Lathe	Pool Electrical Final	Plumbing Final
Building Final	Electrical Final	Pool Plumbing Cover
Tree Final	Temporary Drainage	Pool Plumbing Vacuum Breaker, P-Trap
Driveway / Steel	Drainage Partial	Plumbing Pool Final
Driveway Final	Drainage Cover	Water Heater Final
Sidewalk/Flatwork/Pavers Steel	<u>Drainage Final</u>	Irrigation Trench / Final
Sidewalk/Flatwork/Paver Final	Fire Sprinkler Cover / Final	Other/Miscellaneous

CONTRACTOR NAME: Isnardo Ramirez

CONTACT PHONE/EMAIL: # 713-725-8206

INSPECTOR COMMENTS: x-Rain

PASS <span style="border: 1px solid black; border-radius: 50%; padding: 2px;">FAIL</span>
DATE: <u>3-16-23</u>
TIME: <u>10:30</u>
INSPECTOR: <i>[Signature]</i>

Re-Inspection Fee Required

- Filter Fabric Fence needs to be reset and dug in as shown on detail.
- Pipe outfalling from South west inlet to southwest existing inlet is not shown on plans.
- pipe missing outfalling East to existing inlet shown on plans.